QC-ABSTRACT

Name of Work:- Improvements of UGD(Under Ground Drainage) Lines in J P Park in Ward NO.17, BBMP, Bangalore

Sl No.	Item	Quantity As Per BOQ	Required No's of tests	Actual No's of tests	Tests
1	PCC 1:4:8	21.90 Cum	1	1	Cement
					Sand, Aggregates
2	M15	13.14 Cum	2	2	Concrete Cube Compressive strength
3	Stoneware Pipe	292 M	2	2	-
4	Bricks	-	2	2	-

Cubes

0-5 m^3	1set
6-15 m^3	2set
16-30 m^3	3set
31-50 m^3	4 set

Add 1set for extra 50Cum

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Scanned with CamScanner